

ID	TASK NAME	RESP PARTY	Duration	Start	Finish	Predr	April 2007										
							ec 31, '06	Feb 11, '07	Mar 25, '07	May 6, '07	Jun 17, '07						
							S 6	W 24	S 11	T 1	M 19	F 6	T 24	S 12	W 30	S 17	T 5
1	100 STUDY PHASE - HS LOCATION - BCS		38 days	Wed 2/7/07	Fri 3/30/07												
2	Owner Site Survey Procurement	BCS	2 wks	Mon 2/12/07	Fri 2/23/07												
3	Survey Preparation	SURVEYOR	4 wks	Mon 2/26/07	Fri 3/23/07	2											
4	Survey Delivery to Owner and AE	SURVEYOR	0 days	Fri 3/23/07	Fri 3/23/07	3											
5	Verify if Phase 1 Survey is Required	BCS/HB	1 wk	Mon 3/26/07	Fri 3/30/07	4											
6	Verify if Abatement Survey Needs Update	BCS	2 wks	Wed 2/7/07	Tue 2/20/07												
7	Owner Procure Abatement Survey Update	BCS	5 wks	Wed 2/21/07	Tue 3/27/07	6											
8																	
9	100 STUDY PHASE - HS LOCATION - BCS/HB		54 days	Thu 3/1/07	Tue 5/15/07												
10	A/E Notice to Proceed	BCS	0 days	Thu 3/1/07	Thu 3/1/07												
11	Meet with Blissfield to Discuss Options	BCS/HB	3 wks	Thu 3/1/07	Wed 3/21/07	10											
12	Develop Master Plan Concept	AE	2 wks	Thu 3/22/07	Wed 4/4/07	11											
13	Meet with Blissfield to Discuss Options	BCS/HB	2 wks	Thu 4/5/07	Wed 4/18/07	12											
14	Finalize Master Plan Building Location Concept	AE	1 wk	Thu 4/19/07	Wed 4/25/07	13											
15	Obtain Blissfield School Board Approval	BCS/HB	1 day	Tue 5/15/07	Tue 5/15/07	14, 32											
16																	
17	100 STUDY PHASE - HS BUDGETS		46 days	Thu 3/1/07	Thu 5/3/07												
18	Program Discussion with Blissfield Community Schools	BCS/HB	4 wks	Thu 3/1/07	Wed 3/28/07	10											
19	A/E Field Dimension HS Facility	HB	3 wks	Thu 3/1/07	Wed 3/21/07	10											
20	A/E Prepare Take-Off Plans and Elevations	HB	3 wks	Thu 3/22/07	Wed 4/11/07	19											
21	Owner Provides Accurate Abatement Survey	BCS	1 day	Wed 3/28/07	Wed 3/28/07	7											
22	Owner Obtain Abatement Price	BCS	2 wks	Thu 3/29/07	Wed 4/11/07	21											
23	A/E Develop Budget for High School Renovation	HB	2 wks	Thu 4/12/07	Wed 4/25/07	22											
24	Master Plan Approach Information Complete	HB	1 day	Thu 4/26/07	Thu 4/26/07	23											
25	A/E Develop Price for New HS	HB	1 wk	Fri 4/27/07	Thu 5/3/07	24											
26	Obtain Blissfield School Board Approval	HB	1 day	Tue 5/15/07	Tue 5/15/07	25, 32											
27																	
28	School Board Meetings		91 days	Mon 2/12/07	Mon 6/18/07												
29	School Board Meeting		1 day	Mon 2/12/07	Mon 2/12/07												
30	School Board Meeting		1 day	Mon 3/12/07	Mon 3/12/07												
31	School Board Meeting		1 day	Mon 4/16/07	Mon 4/16/07												
32	School Board Meeting		1 day	Mon 5/14/07	Mon 5/14/07												
33	School Board Meeting		1 day	Mon 6/18/07	Mon 6/18/07												

Project: Blissfield Mplan Date: Wed 2/7/07	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	